

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - LWE (IAP) – Khammam District - "Providing BT to road from Annaramthanda to Repellawada (including C/o CD work) of Chandrugonda mandal in Khammam District" – Granting of Extension of Agreement Time from 16-12-2011 to 31-05-2012 for a period of 168 days without penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 436

Dated 15-03-2012.
Read the following:-

From the ENC(PR), PMGSY, Lr.No.CE(PR)/DEE-3/AEE-II/LWE (IAP)/KMM/2011, dated. 03.03.2012.

<<>>

ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter read above, Government after careful examination of the proposal, grant of Extension of Agreement of Time from 16-12-2011 to 31-05-2012 for a period of 168 days without Penalty as the delay is not attributed by the Contractor, the delay is due to Finalisation of bridge designs approval, Sakala Janula Samme and Rainy season in respect of work "Providing BT to road from Annaramthanda to Repellawada (including C/o CD work) of Chandrugonda mandal in Khammam District" under LWE (IAP).

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The District Collector, Khammam.
The Superintending Engineer,(PR), Khammam District.

Copy to:

The PS to Hon'ble Min.(PR& RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.